Facilities Annual Report 2026

Larkfield Estates Ltd, facilities department. Reporting year January to December 2026.

1. Overview

Larkfield Estates manages three office buildings: North House, River Court and Mill Yard. The facilities team of eleven people looks after maintenance, energy, cleaning, security and health and safety for about 1,350 staff and tenants.

The main goals for 2026 were to cut electricity use by 10 percent, to close maintenance tickets faster and to run a fire evacuation drill in every building twice a year. All three goals were met.

1.1 Key figures

Indicator	2025	2026
Buildings managed	3	3
Floor area (m2)	41,200	41,200
Maintenance tickets opened	1,184	1,062
Average days to close a ticket	4.6	3.4
Electricity use (kWh)	890,650	787,400
Facilities operating cost (GBP)	2,318,000	2,241,500

2. Energy

2.1 Electricity

Electricity use fell by 11.6 percent across the portfolio. The largest saving came from the LED lighting retrofit at North House, completed in April 2026 at a cost of GBP 148,000. The retrofit replaced 2,140 fluorescent fittings and added occupancy sensors in meeting rooms.

Building	2025 kWh	2026 kWh	Change
North House	412,000	361,500	-12.3%
River Court	288,400	259,100	-10.2%
Mill Yard	190,250	166,800	-12.3%
Total	890,650	787,400	-11.6%

2.2 Gas and heating

Gas is only used for heating at River Court, which has two gas boilers installed in 2011. Gas use rose by 3 percent because of a cold February. Boiler 2 was inspected in October; see the inspection letter for the findings.

Building	Heating	2026 gas use (kWh)
North House	Air source heat pumps	0
River Court	Two gas boilers	512,300
Mill Yard	District heating	0

3. Maintenance

The team closed 1,041 of the 1,062 tickets opened in 2026. The average time to close a ticket fell from 4.6 to 3.4 working days, mainly because reactive jobs are now assigned to a contractor on the day they are logged.

3.1 Tickets by category

Category	Opened	Closed	Average days to close
Lighting	318	316	1.8
Heating and cooling	244	236	4.1
Plumbing	201	198	3.2
Lifts	57	55	6.9
Doors and access control	142	140	2.7
Other	100	96	4.4

3.2 Lifts

Lift faults took the longest to fix because spare parts for the two River Court lifts must be ordered from the manufacturer. Lift maintenance is contracted to Vertex Lift Services under a three-year contract that ends in June 2028.

4. Health and safety

Fire alarms are tested every Monday at 10:00 in every building. Each building held two evacuation drills. The target evacuation time is under five minutes.

4.1 Evacuation drills

Date	Building	People	Evacuation time
11 March 2026	North House	640	4 min 05 s
18 March 2026	River Court	430	4 min 40 s
25 March 2026	Mill Yard	280	3 min 20 s
16 September 2026	North House	655	3 min 55 s
23 September 2026	River Court	425	4 min 10 s
30 September 2026	Mill Yard	290	3 min 05 s

4.2 Incidents

Four minor injuries were reported, all slips on wet floors at building entrances. Entrance matting was extended at North House and Mill Yard in November. No incident was reportable to the regulator.

5. Budget 2027

The facilities budget for 2027 is GBP 2,410,000, including three capital projects.

Project	Building	Budget (GBP)	Planned
Roof replacement	River Court	185,000	Q2 2027
Replace gas boilers with heat pumps	River Court	420,000	Q3 2027
Access control upgrade	All buildings	96,000	Q1 2027

6. Contacts

Head of facilities: Daniel Ashworth. Health and safety manager: Priya Nandakumar. Energy manager: Tom Reyes. The facilities help desk is reachable on extension 4400.